



INNOCOOL

INSTALLATION REPORT

Name: INDIAN IMMUNOLOGICALS LIMITED

Address: CGF Agent : M/S Sai Baba Associates B46 Lawrence Road INDC Area Delhi 110035

INSTALLATION REPORT NO :

Date: 05/09/13

Ref: INSTALLATION

Equipment: COLD ROOM

Compressor Model No : VVA 0013400 -S.No: 0013398

CR22 126m

I II

Project For :

Section Pr	Psig		<u>20</u>	<u>20</u>
Discharge Pr	Psig		<u>235</u>	<u>235</u>
Current	Amps		<u>4.5</u>	<u>4.5</u>
Voltage	Volts		<u>420V</u>	<u>420V</u>
Ambient	Temp		<u>30C</u>	<u>30C</u>

Room Temp : -20°C

Setting Temp : -20°C

Temp.Maintain: -20±0.1°C

Leakages: Nil

The Equipment has installed to our satisfaction .I / We agree to pay the charges if any.

Other Comments (if any):

ROOM SIZE: 2.5 x 2.5 x 3.5 mtrs' Installed from 100mm PUF Insulated pannels.

MACHINE INSTALLATION: Installed from Evaporating and Condensing units, lay out the copper pipe lines, leak checking, pressure holding, then installed from control pannels lay out the electrical wiring and termination, vaccuuming, and commissioning system good condition.

INNOCOOL Technician signature

Customer Stamp & Signature

Place : Delhi
Date : 05/09/13

INDIAN IMMUNOLOGICALS LTD.
B-46, Lawrence Road, Indl Area,
Delhi-110035



INNO COOL

INSTALLATION REPORT

Name: **INDIAN IMMUNOLOGICALS LIMITED**
Address: **CGF AGENT: M/S Sai Baba Associates - B-46 Lawrence Road Industrial area 110035**

INSTALLATION REPORT NO : Date: **07/10/13**
Ref:

Equipment: **COLD ROOM**
Compressor Model No : **0000 705 / 0000 695**
Room: **515 LAL**

Section Pr	Psig	I		II	
		40	40		
Discharge Pr	Psig	195	195		
Current	Amps	6.8	6.8		
Voltage	Volts	220v	220v		
Ambient	Temp	30°C	30°C		

Project For :
Room Temp : **2°C**
Setting Temp : **2°C**
Temp. Maintain: **2 to 8°C**
Leakages: **Nil**

The Equipment has installed to our satisfaction .I / We agree to pay the charges if any.
Other Comments (if any):

ROOM SIZE: **2.5 x 2.5 x 3 mtrs** Installed from boom
Roof insulated panels and SS door.

MECHINE INSTALATION: Installed from evaporating
and condensing units, lay out the copper pipe
lines, leak checking pressure holding then
Installed from control panels lay out the
copper pipe lines, electrical wiring and
termination, vacuuming and commissioning
system in good condition.

INNO COOL Technician signature

Customer Stamp & Signature

Place : **Delhi**
Date : **07/10/13**

INDIAN IMMUNOLOGICALS LTD.
B-46 Lawrence Road, Indl. Area,
Delhi-110035

This system not checking by 24 hours.