

Survey No. 81, Plot No. A & B,  
Ph No : 253 6665010



adam fabriwerk  
private limited

### SITE & INSTALLATION COMMISSIONING REPORT

Customer Name : <i>Indian Immunotronics Ltd.</i>	Equipment : <i>JMV-100-4Nos, 300-2Nos and 500-3Nos.</i>
Department : <i>HBI (Production)</i>	Job No : <i>0300516.</i>
Contact Person : <i>Mr. N. Srinivas sir</i>	Date : <i>01/06/17.</i>
Contact Number : <i>9705352225</i>	Visit No :
Time In : <i>9.20</i>	Time Out :

Readiness of Utility at site :

Steam	<i>- OK -</i>	Cooling Water	<i>- OK -</i>
Hot Water	<i>- OK -</i>	Chilled Water	<i>- OK -</i>
Electrical Wiring	<i>- OK -</i>		
Piping	<i>- OK -</i>		
Vessel Condition	<i>- OK -</i>		

Name: <i>Dilip</i>	Sign: <i>[Signature]</i>	Name: <i>Vikram Kumar</i>	Sign: <i>[Signature]</i>
--------------------	--------------------------	---------------------------	--------------------------

Work done:

*100L-4Nos, 300L-2Nos and 500L-3Nos. JMV-100, 00 (CIP, Leak test, SIP, MFG - semi auto and Auto mode) program Trial Run performed found satisfactory.*

Pending Work

Customer Remark

*300-1 Ltr. JMV- compressing Gauge is not working. Need to be replaced.  
All HMI Hanging during operation.*

Installation Done By <i>Dilip</i>	Work Accepted By <i>K. D. Nagar 01.06.18</i>
Adam Fabriwerk Pvt Ltd	For <i>Indian Immunotronics Ltd, Hyderabad.</i>
Date <i>01/06/17</i>	Date <i>01/06/17.</i>

ONLY FOR ADAM FABRIWERK USE