




SERVICE REPORT

Client : ITL Ref No : Sun/pr/029
 Location : Gachbawli Date : 16/3/2017
 Service Carried out by : Dilip panchan
 Witnessed By : Mrs. Swati
 Name of equipment installed : LAF Testing & IQ OQ Documentation Complete

Model No.	Nature of work done	REMARK
B3/LAF/113 B3/LAF/114 B3/LAF/115	3 LAF Air Velocity Measurement PAO test (Scanning) Particle Count Smoke test All test Complete done IQ, OQ PQ OQ Document Complete done	Pre - 5 m Heptu - 11 m Pre - 5 m Heptu - 11 m Pre - 5 m Heptu - 11 m
WORK PENDING: No Pending		
CLIENT'S REMARK: <div style="display: flex; justify-content: space-between; align-items: flex-end;"> <div style="width: 45%;"> <p>15.03.17 Date</p> <p style="text-align: center;">  Signature </p> </div> <div style="width: 45%;"> <p>Date</p> <p style="text-align: center;">  Dilip panchan </p> </div> </div>		 16/3/2017 Signature