


## Commissioning Report of Condensate Transfer System

Ref. Indian Immunologicals Ltd. PO.No. 4511004482 Dated 25/07/2023

- 1) BEP Engineering Pvt. Ltd. Pune Supplied Condensate Transfer System Ag. above referred PO of IIM Ltd. Karak Patla.
- 2) BEP Engineer visited to IIL Site for Commissioning of Supplied System.
- 3) The installation of condensate Pump with Inlet / Outlet line of Condensate checked & found Ok.
- 4) The Totalizer of System Provided with 230 VAC Power Supply.
- 5) The Trial of the System Checked & Found Satisfactory.
- 6) The necessary Training for O & M of above Supplied Pump given to the team of user.
- 7) System commissioned on 10/01/2024

For BEP ENGINEERING Pvt. Ltd. PUNE

  
S.P. Bafna



For INDIAN IMMUNOLOGICALS LTD.