

INSTALLATION AND SERVICE REPORT

To,
M/s Indian Immunologicals Ltd
Survey No 281 - 284 & 321, Biotech Park, Phase 3,
Karakapatla, Markook Mandal, Siddipet Dist., Telangana,
502281, India

Date: 20-12-2021

A/C: N/A

Kind Attention :- Mr. S. Anantha Rao
Contact No. :- 9963588188
Email ID :- anantharao.s@indimmune.com
Subject :- Your Order No. 4511003769 dated 08.10.2021
Cooling Tower Model No. 2KR117WOB x 2 Nos

Dear Gentlemen,

This is to introduce our erector/engineer Mr. Md. Ziyavulla + Md. Barkathulla

who is being deputed for

1. **ERECTION OF COOLING TOWER**
2. Inspection / rectification of defects.
3. Replacement Services

Erection of two cooling towers had completed.

Commission of towers is pending.

Please render him all necessary assistance
Your co-operation will be appreciated.

*Standard
Man Days 40
Actual
Man Days 28*

To be filled up by the Purchaser:

Erector Reported on 07-12-2021
Erector left on 28-12-2021
Erection job completed to our satisfaction

- 1) Receiving Unloading lifting & shifting of material near cooling tower foundation shall customers responsibility
- 2) After completion of erection works if you not release our person then we will charge you Rs 2000/day per person.

Please Note: By Signing this Service Report, it is Implied, the Cooling Towers are Handed over to you

Yours Faithfully,

For ADVANCE COOLING TOWERS PVT.LTD.

S. Anantha Rao
Signature of Purchaser



Name S. ANANTHA RAO
Designation Dy. Manager - Engineering
Contact No. 9963588188
Email ID. anantharao.s@indimmune.com

Fan Angle - 18 Deg

Sales Office: 405/406, Span Centre, R.K. Mission Marg, Santacruz (West), Mumbai - 54, Phone: 26001067/68

Invoice No. CT 0519 / 21 - 22

Format No. :- FIC01/00/01-09-2019