

CUSTOMER SERVICE REPORT

REPORT DATE	28-02-2023 13:16	REPORT NO	SRN-2290590
COMPANY NAME	INDIAN IMUDOLOGICALS LTD	CALL TRACKING NUMBER	CC-00828710
SITE PERSON NAME	Mr. Ganesh	TYPE OF CALL	Commissioning
SITE PERSON NUMBER	9500976779	FABRICATION NUMBER	CVIE676630
SITE PERSON EMAIL ID	k.ganeshan@indimmune.com	MODEL	TS10 OF B-10 TM420L
SITE LOCATION	Kozhipannai, pudumudi post, ooty643007	PRODUCT	Recip - IND. RECIPI
SALE DEALER		PRE COMMISSIONING DATE	09-02-2023
SERVICE DEALER	INDUSTRIAL AIR SOLUTIONS LLP - CU1I00910	COMMISSIONING DATE	02-03-2023
AMC STATUS	No AMC	WARRANTY STATUS	In Standard Warranty
AMC REGISTRATION NO		LOAD HMR	0
AMC TYPE		UNLOAD HMR	0
AMC VISIT NO	/	TOTAL HMR	0
PARAMETERS	ACTUALS	RESPONSE	
Is Air Filter replaced	500	No	
Is Piston Rings & Gasket replaced	5000	No	
Is Valve Assembly & Gasket replaced	2500	No	
Is NRV kit replaced	1000	No	
Is Breather valve replaced	2500	No	
Motor Make	ELGI	Yes	
Motor Serial Number	2209004	Yes	
Tank Capacity	420 LTRS	Yes	
Tank Serial Number		Yes	
Top Block Serial Number	BVIT278815	Yes	
Starter Make	L&T	Yes	
Starter Serial Number		NA	
Rated Pressure	12	Yes	
FAD			
Input Power (kW/HP)	7.5	Yes	
Input Voltage (volts)	415 +/-10%	Yes	
I Max Current	15.6	Yes	
Frequency (Hz)	50	Yes	
Speed (RPM)	1440	Yes	
Service Factor (SF)	1.1	Yes	
Frame Size	YE2-132M-4	Yes	
Customer power source (EB / GENSET)	EB	Yes	
Incoming Cable Type (CU - Copper /AL - Aluminium)	COPPER	Yes	
Incoming Cable Size (sq.mm)	6 sq.mm	Yes	
Isolator Make	L&T	Yes	
Isolator type (HRC/ MCCB/ MPCB)	MCCB	Yes	
Isolator rating (Amps)			
Backup fuse (Amps)			
Earthing cable size (sq.mm/gauge)	6.0	Yes	
Earth leakage voltage less than 2V AC (Volts)	0.8	Yes	
Starting method (DOL/YD/VFD/SD)	DOL	Yes	
Motor insulation resistance value * (Mohms)		NA	

ELGI EQUIPMENTS LIMITED

Regd. Office: Trichy Road, Singanallur, Coimbatore-641005, India **T:**+91-422-2589555, **F:**+91-422-2573697,
W:www.elgi.com, Toll-Free No.:18002033544,
CIN No. L29120TZ1960PLC000351

INDUSTRIAL AIR SOLUTIONS LLP - CU1I00910

7/9, 1st Floor, ELGI Industrial Complex, Trichy Road,
Singanallur


Main motor OLR setting (Amps)		
Control transformer primary tapping # (Volts)		
Is the Compressor installed with foundation procedure as mentioned in manual		Yes
Is the Isolation switch/ MPCB, Motor terminals, Starter IN & OUT terminals, Pressure switch and Solenoid valve are tightened		Yes
Is the Separate earthing provided for Main motor		Yes
Is the Top Block freely rotated by hand		Yes
Is the Oil filled as per our recommendation level		NA
Is the Direction of rotation as per indicated on the Compressor Top block (Clockwise)		Yes
Is the Static belt tension good	230	Yes
Is the Recip Air lube Oil used		NA
Is the Visual condition of Oil good		NA
Is the Machine grouted		Yes
Is the Inter Cooler condition good		Yes
Is the After Cooler condition good		Yes
Is the Fan pulley Condition good		Yes
Is the Air filter Condition good		Yes
Is the Breather Valve condition good		Yes
Is the Disc Valve condition good		Yes
Is the DUV condition good		Yes
Is the NRV condition good		Yes
Is the Safety Valve condition good		Yes
Ambient temperature (°C)	18	Yes
Suction temperature (°C)	18	Yes
LP inlet temperature (°C)		Yes
LP outlet temperature (°C)		Yes
HP inlet temperature (°C)		Yes
HP outlet temperature (°C)		Yes
NRV Temperature (°C)		Yes
Compressed Air outlet temperature (°C)		Yes
Cut off pressure (Kg/cm2)	10.0 Kg/cm2	Yes
Cut in pressure (Kg/cm2)	7.0 Kg/cm2	Yes
Duty cycle (Load / Start) (minutes)		
Duty cycle (Unload / Stop) (minutes)		
Loading /Working Pressure (Kg/cm2)	9.0	Yes
Voltage -(Single phase supply) volts	235	Yes
Load Current -(Single phase supply) amps	11	Yes
Unload Current -(Single phase supply) amps		
Voltage -(Three phase supply) RY volts	417	Yes
Voltage -(Three phase supply) YB volts	416	Yes
Voltage -(Three phase supply) RB volts	417	Yes
Load Current -(Three phase supply) R amps	11	Yes
Load Current -(Three phase supply) Y amps	10.3	Yes
Load Current -(Three phase supply) B amps	11.2	Yes
Unload Current -(Three phase supply) R amps		No
Unload Current -(Three phase supply) Y amps		No
Unload Current -(Three phase supply) B amps		No
Is the Operation and Maintenance of compressor explained to customer		Yes
Is the OMM and Parts manual handed over to customer		Yes
Is the Warranty certificate handed over to customer		Yes
Is the Uptime warranty explained to customer		Yes
Is the Uptime warranty documents signed by customer		Yes
NO OF VISITS MADE	1	
PARTS RECOMMENDED FOR SERVICE		

ELGI EQUIPMENTS LIMITED

Regd. Office: Trichy Road, Singanallur, Coimbatore-641005, India **T:**+91-422-2589555, **F:**+91-422-2573697, **W:**www.elgi.com, Toll-Free No.:18002033544, CIN No. L29120TZ1960PLC000351

INDUSTRIAL AIR SOLUTIONS LLP - CU1I00910

7/9, 1st Floor, ELGI Industrial Complex, Trichy Road, Singanallur

WORKDONE	Commissioning job done. All parameters are checked, compressor running in good condition.		
PARTS DUE FOR NEXT SERVICE			
NEXT SERVICE HMR		NEXT SERVICE DUE ON	
IS THE SERVICE CHARGES APPLICABLE	No	SERVICE CHARGES	
ENGINEER	HARI PRASAD	CONTACT NO	917397731811
DEALER	INDUSTRIAL AIR SOLUTIONS LLP - CU1I00910		
CUSTOMER FEEDBACK	Satisfied		
ENGINEER REMARKS			
NAME	SIGNATURE		
Mr.ganesh			

ELGI EQUIPMENTS LIMITED

Regd. Office: Trichy Road, Singanallur, Coimbatore-641005, India
T: +91-422-2589555, **F:** +91-422-2573697,
W: www.elgi.com, Toll-Free No.: 18002033544,
 CIN No. L29120TZ1960PLC000351

INDUSTRIAL AIR SOLUTIONS LLP - CU1I00910

7/9, 1st Floor, ELGI Industrial Complex, Trichy Road, Singanallur

