

# DAIKIN

Authorised Sales & Service

## COMMISSIONING CHECK SHEET

(RA/SA/DU)

2135  
PO-4511004218

Date of commissioning : 02 / 12 / 2022 Engineer Eshwar

User Name Indian Immunological (P) Tel No. 90 52 34 5969

Address : Survey no. - 281 28 ut 321 Biotech Park Phase II Kalsajpet

Invoice No. : \_\_\_\_\_ Date : \_\_\_\_\_

Model Name		Mfg. No.
Indoor	FTKMB0UV16	✓ 6523 / 6571 / 775
Outdoor	RKMG0UV16	7074 / 7020 / 6567

Operation Data - After 30 minutes operation

Outdoor Unit			Indoor Unit			
1	Ambient Air Temp.	C	1	Return Air Temperature	C	
2	Voltage 230	L1-N	V	2	Supply Air Temperature	C
		L1-L2	V	3	Result for leak test	Good / Bad
		L2-L3	V	4	Insulation for piping	Good / Bad
		L3-L1	V	5	Insulation for flaring	Good / Bad
3	Current (L1)	A	6	Drain water flow	Good / Bad	
4	High pressure	psig	7	Field setting if there		
5	Low pressure	psig		Mode No.		
6	Suction Air Temperature	C		1st code		
7	Discharge Air Temperature	C		2nd code		

COPPER PIPE  
25 meter

CONDENSER CABLE  
27 meter

OUTDOOR STAND  
3 no.

PVC / CPVC DRAIN PIPE  
-

- Explain How to use remote controller and its function
- Explain How to clean air filters / reset filter sign
- Inform service telephone number for complaint

Look before you leave

- Site has been cleaned
- Products (In/Out-door) has been cleaned
- All tools are kept in tool box

Signature of Engineer  
Eshwar

Signature of Customer  
Ravi

### COMFORT COOL SYSTEMS

-1-379/82, SRT - 125, Ground Floor, Jawahar Nagar, RTC X Roads, Hyd. - 20.  
Phone : 27621555 / 8125047753 / 9885456671 / 72

Tolle Free No  
1800-102-9300  
1800-229-300

# DAIKIN

Authorised Sales & Service

## COMMISSIONING CHECK SHEET

(RA/SA/DU)

2134  
Po US1100-212

Date of commissioning: 02 / 12 / 2022 Engineer: Eshwar

User Name: Indian Immunological Tel No: 9052305969

Address: Survey no-2B1-284/32, Biotech Park phase II

Invoice No.: Date: Kalkapada

Model Name		Mfg. No.
Indoor	FT1CM600V16	6527 / 6564 / 6567
Outdoor	R1CM600V16	6944 / 7133 / 7075

Operation Data - After 30 minutes operation

Outdoor Unit				Indoor Unit			
1	Ambient Air Temp.		C	1	Return Air Temperature		C
2	Voltage 230	L1-N	V	2	Supply Air Temperature		C
		L1-L2	V	3	Result for leak test	Good / Bad	
		L2-L3	V	4	Insulation for piping	Good / Bad	
		L3-L1	V	5	Insulation for flaring	Good / Bad	
3	Current (L1)		A	6	Drain water flow	Good / Bad	
4	High pressure		psig	7	Field setting if there		
5	Low pressure		psig		Mode No.		
6	Suction Air Temperature		C		1st code		
7	Discharge Air Temperature		C		2nd code		

COPPER PIPE	CONDENSER CABLE	OUTDOOR STAND	PVC / CPVC DRAIN PIPE
—	—	—	—

- Explain How to use remote controller and its function
- Explain How to clean air filters / reset filter sign
- Inform service telephone number for complaint

Look before you leave

- Site has been cleaned
- Products (In/Out-door) has been cleaned
- All tools are kept in tool box

Signature of Engineer

Eshwar

Signature of Customer

Kui

### COMFORT COOL SYSTEMS

I-379/82, SRT - 125, Ground Floor, Jawahar Nagar, RTC X Roads, Hyd. - 20.  
one : 27621555 / 8125047753 / 9885456671 / 72

Tolle Free No  
1800-102-9300  
1800-229-300