

FOR SERVICE COMPLAINTS: support@cryoscientific.com
98848 74691 / 98843 67040

INSTALLATION REPORT

ORGANIZATION: Indian Immunologicals Ltd.
USER NAME: P. Subraman
DEPT: Production - B4
ADDRESS: Gachibowli, Hyderabad-500032
PH: MOB: 9490065900
E-MAIL: P.Subraman@indimmune.com

TECHNICIAN: G. Subbaramanian
WORKING HOURS: 18/10/2021 to 20/10/2021

EQUIPMENT: FRC-V-1000 CAPACITY: 677L
S.NO: 026/2021-22 (+2ct to +80)

INSTALLATION CHECKLIST

- Check the mains, power socket, MCB rating, earth and voltage
- Check the floor level
- Check installation place, whether any other heat generating equipment near the freezer
- Check the ventilation of room, area, AC or non AC
- Check the operation timing of AC room, whether AC switched off at night with door & windows closed
- Check the power point load (Ampere & Voltage) after installation of equipment
- Check for condenser air free flow, after installation of equipment
- Check if power cable is firm after installation of equipment
- Check temp cut in & cut off timing after installation (fill the table at the backside)
- Check stabilizer output Volts & Amps when compressor is on

LIST OF DOCUMENTS & ACCESSORIES HANDLED OVER TO CUSTOMER

- Handed over operation manual, warranty certificate & calibration certificate to user
- Handed over DQ, IOQ, PQ documents to user
- Handed over chart papers, pen to user *G. Sub*
- Handed over door lock keys (2 sets)
- Handed over data logger software cd, pen drive & download cable *G. Sub*
- Explained operation of equipment to maintenance engineer & users
- Explained operation of data logger & data downloading procedure to users
- Explained operation of chart recorder & replacement of chart pen & chart paper
- Explained operation of UPS/ Inverter & stabilizer
- Explained operation of temperature controller
- Explained regular maintenance tips

SIGNATURE OF SERVICE TECHNICIAN

G. Sub

SIGNATURE OF CLIENT WITH SEAL

NAME: P. Subraman
DESIG: Manager
SIGN: *P. Sub*
DATE: 20.10.21