



FirstSource Laboratory Solutions LLP  
 Plot No.2, Block-D, Street No.3  
 Kakatiyanagar, Hubsiguda, Hyderabad-500 007.  
 Ph: 040-27175520-22 Fax: 040-27175523  
 Email: sales@firstsourcels.com, Web: www.firstsourcels.com

**INSTALLATION REPORT**

CRM PM No :	Product Name: 7100	Engineer Name: Jagan	Date: 15/11/20
Company Name: IIL Sharipet	Serial Number: 102104010	PO Number :	Date:
Address :	Principal: Grant	Invoice no:	Date:
State: TG	Pin Code:	Job Completed : Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	
SID In-Charge Name : Ehanam	System User Details		
Designation : Sr. officer	Name	Designation	Mobile
Department : production			
Phone : 8367656335			
Fax :			
mobile :			
Email : b.bhavani@iiddimnump.com			
Website :			

Details : Installation

Installation Procedure

- (i) Unboxed the instrument, checked physical conditions.
- (ii) Verified power connections and connected it.
- (iii) Set few temperature and complete IOP documents
- (iv) Gave a brief demo to the customer
- (v) Now the instrument is in limit and ready to use

AC Line Voltage Reading :	P - N = 230 V	P - E = 225 V	E - N = 1 V	UPS <input checked="" type="checkbox"/>	Stabiliser <input type="checkbox"/>
---------------------------	---------------	---------------	-------------	---	-------------------------------------

Further Action Required : Make permanent earth connection before start using the instrument.

This is to certify that the above mentioned work has been carried out and the system is working to our satisfaction.

Customer Comments :

			Engineer Signature :
Date	Time IN	Time OUT	Jagan
15/11/2020			
			Customer Signature : (With Seal)
			Bhavani
			Date :