



FirstSource Laboratory Solutions LLP
 Plot No.2, Block-D, Street No.3
 Kakatyanagar, Hubsiguda, Hyderabad-500 007.
 Ph: 040-27175520-22 Fax: 040-27175523

INSTALLATION REPORT

CRM PM No:	Spinlab ID:	Engineer Name: <i>Srinivas Reddy</i>	Date: <i>07/04/17</i>
Account: <i>Human Biological Institute</i>	Customer ID:	Letter	Date:
Address: <i>ooty</i>	Principal:	Invoice no:	Date:
State: <i>TN</i> Pin Code: <i>643007</i>	Product Name:	Job Completed: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	
SID In-Charge Name: <i>V.K. RAMESH</i>	Name	Designation	Mobile
Designation: <i>EXECUTIVE</i>	Mr.		
Department: <i>QC</i>	Mr.		
Phone: <i>NA</i>	Mrs.		
Fax: <i>NA</i>			
mobile: <i>9944612976</i>			
Email: <i>V.Ramesh@indimmune.com</i>			
Website: <i>www.indimmune.com</i>			

Details : Installation of ESTech CON 2700 S.NO. 2470524 along with EPSON 1X310 S.NO. 27EX1210456

- Installation Procedure
- i) Tested power connection properly checked 230V
 - ii) No physical damage
 - iii) Installation done, calibration done standard solution
 - iv) IQ OQ PQ handover concern person
 - v) Explain key function concern person
 - vi) Now the CON 2700 working normal condition

AC Line Voltage Reading : P-N = 230 V P-E = 225 V E-N = 1 V UPS Stabiliser

Further Action Required : Make permanent earth connection before start using the instrument.

This is to certify that the above mentioned work has been carried out and the system is working to our satisfaction.

Customer Comments :

			Engineer Signature :
Date	Time IN	Time OUT	<i>[Signature]</i>
<i>07/04/17</i>	<i>11:00 AM</i>	<i>12:55</i>	
			Customer Signature : (With Seal)
			<i>[Signature]</i>
			Date : <i>07-04-17</i>

HUMAN BIOLOGICALS INSTITUTE
 A Division of Indus International (India)
 Kozhipattai Gudumunda (PO)
 Udhagamandalam-643 007
 Ph : 2443186 2441828