

SRI DURGA ENGINEERING WORKS**Civil, Mechanical Electrical & Painting Works****K. VIJAY SEKHAR NAIDU****Proprietor****PAN NO:AEEPV0375F****GST NO: 36AEEPV0375F1ZF****FLAT NO:11,****SHILPA APARTMENTS,****MADHURA NAGAR, H-BLOCK,****AMEERPET, HYDERABAD -38.****ANNEXURE**

To,
INDIAN IMMUNOLOGICALS LTD,
Survey No.281-284&321, Biotechparkphaselll,
Karakapatla, Markook mandal,
Siddipet District,
Telangana,502281.
PO NO : 4511003935 ✓

Date : 10-10-2022

DATED : 21-01-2022

FABRICATION AND INSTALLATION FOR BOILER FEED MS WATER TANK:**Work Details**

Fabrication of MS structured water storage tank-Non jacketed
and erection in position for boiler feed water tank.

L; 2500 mm; B: 2000 mm; H; ²⁶⁸⁰1800 mm. (actuals) *Tank done 14-10-22*

Inside water temperature: Max. 98 °C

Bottom, side and top plates thickness: 8 mm

I beam channel 6" for tank bottom frame.

L angled frame 2" for tank inside.

Tank approx. weight: around 3000 Kgs. Out side 75' C'

channel fixed surrounded the tank all sides by two rows

Complete insulation and aluminum cladding to the tank.

Require tank inlet, out let, air vent, over flow, drain provisions

completed and raw steam inlet and condensate drain

provisions completed.

Supply of SS immersion heating coil with raw steam supply

and condensate drain provision fabrication and testing

completed

No leakage found after completed of the hydrotest

Water tank material, fabrication, transportation and erection

completed at site

Fabrication of Tank pipe line final connection and PRV

station to heating coil completed.

*Completed the above works
and found the storage
tank is in normal working.*

[Signature]
14-10-2022

SRI DURGA ENGINEERING WORKS

Authorized Signature

K. Vijay Sekhar Naidu
14-10-22