



FirstSource Laboratory Solutions LLP
 Plot No.2, Block-D, Street No.3
 Kakatiyanagar, Hubsiguda, Hyderabad-500 007.
 Ph: 040-27175520-22 Fax: 040-27175523

INSTALLATION REPORT

CRM PM No :	Spinlab ID:	Engineer Name: <i>Srinivas Rao</i>	Date: <i>08/12/2016</i>
Account : <i>TEL</i>	Customer ID:	Letter	Date:
Address : <i>Gachibowli, Hyd.</i>	Principal:	Invoice no:	Date:
State :	Pin Code:	Product Name:	Job Completed : Yes <input type="checkbox"/> No <input type="checkbox"/>
SID In-Charge Name :	System User Details		
Designation :	Name	Designation	Mobile
Department :	Mr.		
Phone :	Mr.		
Fax :	Mrs.		
mobile :			
Email :			
Website :			

Details : Installation of *EUTECH CON 2700*
S.No - 2532576

Installation Procedure

- i) tested power connection properly checked*
- ii) No physical damage*
- iii) Installation Done, calibration Done.*
- iv) Demos started also Done & IQ OQ .PA Done*
- v) Now the CON 2700 working normal condition.*

AC Line Voltage Reading : P - N = 230 V P - E = 225 V E - N = 1 V UPS Stabiliser

Further Action Required : Make permanent earth connection before start using the instrument.

This is to certify that the above mentioned work has been carried out and the system is working to our satisfaction.

Customer Comments :

			Engineer Signature :
Date	Time IN	Time OUT	<i>[Signature]</i>
<i>08/12/16</i>	<i>11:45 AM</i>		Customer Signature : (With Seal)
			<i>[Signature]</i>
			Date : <i>08.12.16</i>