

**KB POWER-INN SYSTEMS & CONTROLS PVT. LTD.**

304/2, 1 Main Road, Seetharamaiah Industrial Estate, Jalahalli Village, Bangalore - 560 013  
 PH : 080 28389977 / 78  
 Email : support@powerinnups.com

**INSTALLATION / SERVICE REPORT**

Customers Name & Address	Contact Person / Phone No.	Date
Haman Biobreak Institute JSTY.	R.H. JENSEN 88250 22292 T. Venkatesh. 9789618844	25-11-16

Model Make : POWER INN  
 1) Warranty  3) Chargeable   
 2) A.M.C.  Estimate :

Rating / D.C. Bus	BTY Type / Make	BTY AH / Volts / Qty.	Phase
20KVA-240	SME EXIDE	42AH/12/20	I/P...226..... O/P...229.....

Nature of Problem :

Fault Diagonise new 20 kVA UPS and 20<sup>th</sup> Battery Installation  
 UPS and Battery working  
 not LOADED

Spares Used	Parameter Readings			
	(V & I)	R	Y	B
	A.C.I/P (V)	226	227	226
	A.C.O/P (V)	229		

Job	Date	Time	IP N to E :-1
Started	24-11-16	8:00	O/P N to E :-1
Finished	24-11-16	3:00	D.C BUS (V) : 270

Customer's Comments : Equipment is under observation, checked in no-load condition. If during actual loading if any problem persists KB Power has to provide support.

Engrs. Name : CHANDRANATH

Engrs. Sign. :

Customer's Sign. & Seal : 24-11-16