COMMISSIONING CERTIFICATE

DATE: 25-08-2022

CUSTOMER NAME & ADDRESS : **M/S. INDIAN IMMUNOLOGICALS LTD**
Rakshapuram, Gachibowli Post,
Hyderabad – 500032

P.O No. & P.O DATE : **4511003931 & 20/01/2022**

THE FOLLOWING ITEM IS COMMISSIONED TO YOUR SATISFACTION:

1. MODEL/CAPACITY : SITS Modular Type / 550TR
2. COOLING TOWER TYPE : INDUCED DRAFT COUNTER FLOW FRP

PARAMETERS:

1. QUANTITY	:	1 N.o
2. CAPACITY OF TOWER	:	550TR
3. HOT WATER TEMPERATURE	:	37°C
4. COLD WATER TEMPERATURE (Will be checked at basin)	:	32°C
5. WET BULB TEMPERATURE	:	27°C

THE ABOVE SYSTEM HAS BEEN HANDED OVER IN SATISFACTORY WORKING CONDITION.

We will arrange full load to cooling tower shortly. After that we will check the performance and certify.

For **SAI INDUSTRIAL TECHNO-SERVICES**

SAI INDUSTRIAL TECHNO SERVICES S.I.T.S. Cooling Towers HYDERABAD-60

25.08.22

ERECTION ENGINEER
Y.Y.N.V. GOPI CHAND (Head)
SUHEL KHAN

CUSTOMER SIGNATURE
NAME : S. Mowar Ali
DESIGNATION: Sr. Executive
COMPANY SEAL:

REMARKS:
1) Fan Blade :- 9° degrees 2) load Amps :- 12.8 Amps 3) Avg velocity :- 8.52 M/s 4) Air flow :- 39.44 m3/s 5) Drift visibility not found 6) water spray is uniform at Nozzles 7) Fan Assembly vibration not found 8) ΔT is to be checked after giving heat load.